

## CURRENT CONSTRUCTION ACTIVITIES

### LAST WEEK - WEEK ENDING 03/23/2024

---

- Landscaping continued
- Biocell pond was completed and inspected
- Dumpster enclosure was installed
- Concrete Joints were sealed

### THIS WEEK - WEEK ENDING 03/30/2024

---

- Finish Landscaping
- Miscellaneous Electrical Work

### UPCOMING

---

- Atlanta Gas underground installation
- City of Atlanta to do water taps and install meters
- Georgia Power to set meter and turn on power
- Mechanical equipment testing

 JOBSITE PHOTOS



Bio-cell Pond Completed



Continued Work on Landscapes

















### Continued Work on Landscapes



Continued Work on Landscapes

## WEATHER

Weather delays last week: 0

17  69° 45°	18  57° 30°	19  60° 41°	20  72° 45°	21  78° 56°	22  62° 52°	23  69° 36°
24  65° 43°	25  63° 54°	26  62° 50°	27  73° 48°	28  67° 39°	29  71° 46°	30  76° 52°

- Total Weather Delays: 3

## SAFETY REPORT

- Days without an accident: 170
- Days without lost time: 170

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024