

## CURRENT CONSTRUCTION ACTIVITIES

### LAST WEEK - WEEK ENDING 03/02/2024

---

- Ceiling grid was installed in the office
- Landscaping has begun at the rear of site
- Concrete Flooring is being sealed this week
- Plumbing trim out is being wrapped up
- The entrance was poured
- Electricians are wrapping up trim out/ light fixtures were hung in the shop
- Brick columns are going up
- Brick on the building is wrapping up
- Fuel station is almost complete

### THIS WEEK - WEEK ENDING 03/09/2024

---

- Landscaping
- Fencing
- Sidewalk pours
- Low voltage trim out
- Mechanical testing
- Final paint

 JOBSITE PHOTOS



Ceiling Grid Installed In Office



Entrance Poured



Began Brick Columns' Construction



Began Landscaping At Back Of The Site



## Finishing Up Brick On The Exterior Of The Building

















Concrete Flooring To Be Sealed



## Plumbing Trim Out

## WEATHER

Weather delays last week: 0

25  64° 38°	26  74° 54°	27  69° 62°	28  75° 36°	29  54° 41°	1  42° 39°	2  64° 48°
3  71° 54°	4  72° 53°	5  -- 56°	6  66° 49°	7  72° 52°	8  68° 54°	9  64° 45°

- Total Weather Delays: 3

## SAFETY REPORT

- Days without an accident: 152
- Days without lost time: 152

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024