

## CURRENT CONSTRUCTION ACTIVITIES

### LAST WEEK - WEEK ENDING 03/16/2024

---

- Building signage has been installed
- Fencing has been installed around the site
- Continuing landscapes and hardscapes
- Exterior building Soffit was complete and Exterior steel was painted.

### THIS WEEK - WEEK ENDING 03/23/2024

---

- Finish up landscaping and biocell pond
- Install gate and dumpster enclosure
- Interior mechanical Equipment testing
- Fuel station testing

 JOBSITE PHOTOS



Building Signage Installed





## Continued Work on Landscapes





Fencing Installed Around Site





Continued Work On Hardscapes And Landscapes





Exterior Soffit Installed And Steel Painted



















Exterior Soffit Installed And Steel Painted

## WEATHER

Weather delays last week: 0

10  58° 35°	11  67° 39°	12  71° 42°	13  75° 47°	14  82° 60°	15  70° 54°	16  71° 50°
17  69° 45°	18  57° 30°	19  59° 38°	20  70° 44°	21  74° 52°	22  56° 51°	23  65° 44°

- Total Weather Delays: 3



## SAFETY REPORT

- Days without an accident: 164
- Days without lost time: 164

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024