

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 03/30/2024

- Landscaping continued
- Dumpster enclosure was installed
- Air Compressor was installed
- Motor Starters were installed
- Sub Panel for Fuel Station was installed

THIS WEEK - WEEK ENDING 04/06/2024

- Finish Landscaping
- Contractor Punch List
- Water Meter install
- Gas Line install
- Switch from Temporary to Permanent Power

UPCOMING

- Atlanta Gas to install meter
- Mechanical equipment testing

 JOBSITE PHOTOS



Air Compressor



Continued Work on Landscapes















Continued Work on Landscapes



Sub Panel for Fuel Station

WEATHER

Weather delays last week: 0

17  69° 45°	18  57° 30°	19  60° 41°	20  72° 45°	21  78° 56°	22  62° 52°	23  69° 36°
24  65° 43°	25  63° 54°	26  62° 50°	27  73° 48°	28  67° 39°	29  71° 46°	30  76° 52°

- Total Weather Delays: 3

SAFETY REPORT

- Days without an accident: 175
- Days without lost time: 175

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024