

## CURRENT CONSTRUCTION ACTIVITIES

### LAST WEEK - WEEK ENDING 04/13/2024

---

- Mechanical equipment testing
- Generator start up and back up testing
- Irrigation testing
- Interior final clean of the building

### UPCOMING

---

- Final building and site inspections

 JOBSITE PHOTOS

























## WEATHER

Weather delays last week: 0

7  74° 50°	8  78° 56°	9  60° 56°	10  73° 59°	11  75° 50°	12  68° 46°	13  77° 48°
14  86° 57°	15  86° 58°	16  84° 62°	17  79° 60°	18  87° 63°	19  82° 60°	20  78° 55°

- Total Weather Delays: 3

## SAFETY REPORT

- Days without an accident: 185
- Days without lost time: 185

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024