

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 12/07/2024

3rd Floor:

- Touching Up Paint

2nd Floor:

- Fire Caulking
- Lighting Fixtures

1st Floor:

- Jacks & Faceplates
- Sprinkler Heads
- Ceiling Grid

Basement:

- Pulling Data Cable
- Jacks & Faceplates
- Cable Tray
- Fire Caulking

Exterior:

- Metal Panels @ Courts Entrance
- Pulling Wire for Generator
- Gas Line for Generator
- Poured Foundation Walls for PEMB

THIS WEEK - WEEK ENDING 12/14/2024

3rd Floor:

- Touching Up Paint
- Lighting at Restrooms

2nd Floor:

- Metal Lockers
- Toilets

1st Floor:

- Jacks & Faceplates
- Caulking at Storefront
- Metal Lockers
- Grid at Courtroom

Basement:

- Pulling Data Cable
- Jacks & Faceplates
- FM-200 System at Data Center
- Metal Lockers

Exterior:

- Metal Panels @ Courts Entrance
- Poured PEMB Slab

JOBSITE PHOTOS



ACT at RTCC



Interior Storefront

















Automatic Transfer Switch for Generator



Storefront at Courtyard

WEATHER

Weather delays this week: 2

1  53° 30°	2  48° 29°	3  44° 24°	4  52° 44°	5  55° 22°	6  45° 27°	7  57° 33°
8  60° 45°	9  55° 53°	10  65° 52°	11  53° 31°	12  54° 31°	13  59° 42°	14  58° 41°

- Total Weather Delays: 38

SAFETY REPORT

- Days without an accident: 345
- Days without lost time: 345

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025