

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 03/29/2025

3rd Floor:

- Routing Data at Furniture
- Punch List Work

2nd Floor:

- Routing Data at Furniture
- Punch List Work

1st Floor:

- Labeling Data Cables
- Audio Visual
- Furniture

Basement:

- Final Paint
- Flooring
- Furniture

Exterior:

- Asphalt Top Coat
- Fencing

THIS WEEK - WEEK ENDING 04/05/2025

3rd Floor:

- Routing Data at Furniture
- Punch List Work

2nd Floor:

- Routing Data at Furniture
- Punch List Work

1st Floor:

- Labeling Data Cables
- Audio Visual
- Punch List Work
- Furniture

Basement:

- Punch List Work
- Furniture

Exterior:

- Striping
- Fencing

 JOBSITE PHOTOS



Asphalt Topcoat



Firearms Training Simulator

















Striping



Flagpoles

 WEATHER

Weather delays this week: 0

30  74° 63°	31  70° 44°	1  -- 58°	2  78° 65°	3  84° 63°	4  88° 64°	5  87° 66°
6  76° 52°	7  63° 42°	8  65° 39°	9  67° 44°	10  69° 48°	11  64° 45°	12  64° 43°

- Total Weather Delays: 55

SAFETY REPORT

- Days without an accident: 420
- Days without lost time: 420

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025