WEIGHT REVIEW ESTIMATE

Job # 26883 SANDY SPRINGS

Reviewed By: GRM

Date Reviewed: 5/1/2013

The following are the estimated fully loaded weights including all people, water/foam, hose, and NFPA equipment allowances:

	Front Axle		Rear Axle	
Rating	24,000	LB	58,000	LB
Total Weight	23,914	LB	56,677	LB
Reserve Capacity	86	LB	1,323	LB
Distribution	30%		70%	