SANDY SPRINGS GEORGIA			
Site Name:	Date (Received):		
Address:	Permit # (if assigned):		
STORMWATER RUNOFF REDUCTION SU	JMMARY		
Complete the following information to doc the development.	cument the requirements of the Runoff Reduction standard for		
Site Size (acres):	Total area of Impervious Surfaces:		
Runoff Reduction Volume:	Soil Infiltration Rate		
Volume <u>feasible</u> to treat on-site	Volume <u>infeasible</u> to treat on-site		

DOCUMENTATION REQUIRED

The following Documentation must be included with this Form for the request for a Determination of Infeasibility to be considered. Please check each item below to confirm it is in the submittal package.

- □ This Runoff Reduction Feasibility Form completed, signed, and sealed by the design professional.
- A Stormwater Concept Plan developed in accordance with Section 9.6.7 of the Development Code.
- Documentation demonstrating that onsite soils are not suitable for infiltrating the required volume within a 48-hour period.
- A written analysis signed and sealed by a Professional Engineer or Landscape Architect stating that the site cannot fully comply with the Runoff Reduction standard and site-specific reasoning referencing the supporting evidence. See below Site Conditions checklist.
- Documentation and relevant certifications required in Site Conditions table in this form
- Practicality Analysis Construction Timeframe: An analysis showing the installation of green infrastructure would delay construction by more than 90 days
- Practicality Analysis Construction Cost: An analysis showing the cost to design and install green infrastructure would increase the project construction costs by more than 10%. For non-linear projects, the cost estimates must take into account the required cost to meet Development Code Section 9.6.12 as compared to Green Infrastructure initiatives.

SITE CONDITIONS

Check each applicable site condition below and confirm the supporting documentation is included in the submittal for a Determination of Infeasibility.

Site Condition	Supporting Documentation
Soil Infiltration Rate	Infiltration test(s), soil boring log(s), and report of results as interpreted by a professional engineer, professional geologist, or soil scientist licensed in Georgia.
Water Table or Bedrock	Soil boring log(s) and report with results of the seasonal high-water table, shallow bedrock, Karst geology, or other confining layers assessment as interpreted by a professional engineer, professional geologist, or soil scientist licensed in Georgia.
Setbacks	Minimum setbacks to property lines, building foundations, private or publics wells, septic systems, or surface waters are not able to be maintained due to natural site conditions.
Landmark Trees	Site plan showing that Landmark Trees would be adversely impacted due to natural site conditions pursuant to Development Code Section 9.3.6
Threatened or Endangered Species	Provide a Threatened or Endangered Species Survey that complies with the U.S. Endangered Species Act prepared by a qualified professional.
Brownfield Site and/or Contaminants	Provide a Phase I Environmental Site Assessments prepared by qualified environment professional in accordance with accepted U.S. EPA Standards and guidelines showin that Recognized Environmental Conditions would prohibit the use of infiltration best management practices. More detailed environmental assessments, including testing and sampling may be required.
Historic Resources	Documentation of the NAHRGIS listing OR Assessment from a preservation professional (including archaeologist, architectural historian, historian, historic preservationist, or historic preservation planner).
Steep Slopes	Provide a site plan showing that due to the natural topography of the site there is not a viable location in slopes less than 35%.
Utility Conflicts	Provide a site plan that details how major utility conflicts cannot be avoided.
Right-of-Way Acquisition Analysis	Determination if acquisition of right-of-way is needed specifically to install green infrastructure practices.
Practicability Hardship	Provide documentation that installation of the green infrastructure practice would cause construction process would be delayed by more than 90 days or result in an increase of construction cost by more than 10%.

NOTE: IF 100% OF RUNOFF REDUCTION (RRv) THROUGH GREEN INFRASTRUCTURE IS NOT FEASIBLE, ASSESS IF ANY PORTION OF THE RRv (Min. 25%) CAN BE MANAGED USING GREEN INFRASTRUCTURE.

Design Professional Name (Printed)	
Design Professional Sianature	
Date Signed	
Design Professional Seal	

FOR COMMUNITY DEVELOPMENT DEPARTMENT INTERNAL USE ONLY			
APPROVED with conditions:			
Reviewer: Name:			
Signature: Date:			